

4. change the temperature setpoint
5. adjust airflow direction
6. call for service

HP Installation Requirements Checklist - Indoor Unit

If any line sets on the interior are exposed, confirm that the line sets run through line set covers with transition and termination fittings (if interior line sets are not exposed, choose "N/A") N/A (not exposed)

Confirm that the indoor unit is level so it drains properly and does not drip inside the home Yes

Confirm that all ductwork is insulated to R8 and sealed so as to maximize your energy savings by delivering heat only to where you want it (not into your attic or basement) N/A (no ductwork)

HP Installation Requirements Checklist - Outdoor Unit

Unit is positioned greater than or equal to 18" above the ground so you won't need to shovel it out every time it snows (unless otherwise protected from snow) Yes

Unit does not interfere with a walkway, porch, deck, window, or door Yes

Water from defrost will not form ice on walkway surface Yes

Unit is secured to a wall or stand so it will not shift or fall Yes

Unit is protected from roof runoff by gutter, rain cap, gable end, or overhang so it will not have to defrost so often, using less energy Yes

Line set is either not coiled (preferred), or is coiled horizontally so the heat pump operates properly and there are fewer service calls Yes

Confirm the model number on the unit matches the rebate claim form so we know you received the high-efficiency heat pump that was claimed and you get the expected savings Yes

Confirm that visible line sets run through line set covers with transition and termination fittings, where applicable, so they're protected from the elements and last longer Yes

Confirm that condensate line is installed without dips or traps so water does not back up and drip inside the home Yes