

Confirm that floor/wall/ceiling penetrations are sealed so as to prevent pest or water entry and eliminate air leaks Yes

HP Upgrade Comments

Comments about Upgrades

Heat Pump meets Efficiency Maine installation requirements, where inspectable. Indoor and Outdoor units are properly mounted and positioned. Line Sets are fully insulated and run through line set covers, where applicable. Outdoor unit and line sets are properly protected from roof run-off. Homeowner was provided a copy of Efficiency Maine HP User Tips Brochure, and indicates a good understanding of unit operation.

Inspection Follow Up

Photograph(s) of upgrade(s)

